

Greenbelt Consolidation (CUI)										2026					
ID	Building	Task Name	Responsible	% Complete	Duration	Start	Finish	Predecessors	Successors	Q3	Q4	Q1	Q2	Q3	Q4
1		B19/B20 exception approved		100%	0 days	10/10/2025	10/10/2025		84,88,101,104,10			10/10			
2		Furlough ends		0%	0 days	11/13/2025	11/13/2025		374,236FF+7 day			11/13			
3		Pause Period after Furlough ends		0%	5 days	11/14/2025	11/20/2025	2	374,372,311FS+1						
4	Bldg 8	Building 8		17%	168 days	8/11/2025	4/24/2026								
5	Bldg 8	Develop B8 Plan		100%	4 days	8/11/2025	8/14/2025		6,8,9,10						
6	Bldg 8	Union Notifications		100%	4 days	8/15/2025	8/20/2025	5							
7	Bldg 8	Code 140 Lawyers people moves within 5th Floor (done)		100%	5 days	8/18/2025	8/22/2025								
8	Bldg 8	Code 120 people moves from 4th Floor to Fifth Floor (done)		100%	3 days	8/15/2025	8/19/2025	5							
9	Bldg 8	OCOMM Code 130 people moves from N150 Suite to 4th Floor (done)		100%	10 days	8/15/2025	8/28/2025	5							
10	Bldg 8	Building 8 Door improvements Planning		100%	6 days	8/15/2025	8/22/2025	5	11						
11															
12	Bldg 8	Building 8 fourth floor entry ways for HR - Construction (includes storefront fabrication)		10%	125 days	9/29/2025	4/13/2026	11							
13	Bldg 8	Building 8 fifth floor entry ways - Construction		5%	120 days	10/20/2025	4/24/2026								
14	Bldg 8	Building 8 basement - Construction		0%	100 days	11/3/2025	4/10/2026								
15	Bldg 26	Building 26		42%	122 days	8/11/2025	2/19/2026								
16	Bldg 26	Develop B26 Plan		100%	35 days	8/11/2025	9/26/2025		19,26,28,30						
17	Bldg 26	HR - Code 110 people moves from B26 to B8 Room 445 (done)		100%	8 days	8/11/2025	8/20/2025		19,26,28,30						
18	Bldg 26	B32 internal moves (floor plan adjustments) (61 people)		99%	37 days	9/29/2025	11/20/2025								
19	Bldg 26	B32 internal move notifications Phase 1		100%	5 days	9/29/2025	10/3/2025	17,16	20FS+3 days,21SS						
20	Bldg 26	B32 actual internal moves within 1st floor		100%	3 days	10/9/2025	10/14/2025	19FS+3 days	22						
21	Bldg 26	B32 internal move notifications Phase 2		100%	5 days	9/29/2025	10/3/2025	19SS	22						
22	Bldg 26	B32 actual internal moves 2nd floor to 1st floor		100%	3 days	10/15/2025	10/17/2025	21,20	24,27FS+1 day						
23	Bldg 26	B32 internal move notifications Phase 3		100%	5 days	10/20/2025	10/24/2025	19SS	24						
24	Bldg 26	B32 actual internal moves within 2nd floor (except 1 person)		90%	3 days	10/27/2025	11/20/2025	23,22,2FF,3FF	42						
25	Bldg 26	Code 200, 250, 270 people moves from B26 to B32 (60 people)		63%	46 days	9/29/2025	12/8/2025								
26	Bldg 26	B32 move notifications to Code 250		100%	5 days	9/29/2025	10/3/2025	17,16	27						
27	Bldg 26	B32 actual internal moves from B26 to B32		0%	3 days	11/21/2025	11/25/2025	26,22FS+1 day,229,42							
28	Bldg 26	B32 move notifications to Code 270		100%	5 days	9/29/2025	10/3/2025	17,16	29,33SS						
29	Bldg 26	B32 actual internal moves from B26 to B32		0%	3 days	12/1/2025	12/3/2025	28,27	31,42						
30	Bldg 26	B32 move notifications to Code 200		100%	5 days	9/29/2025	10/3/2025	17,16	31,55SS						
31	Bldg 26	B32 actual internal moves from B26 to B32		0%	3 days	12/4/2025	12/8/2025	30,29	34,42						
32	Bldg 26	Code 270 contractor moves from B26 to B35 (23 people)		63%	49 days	9/29/2025	12/11/2025								
33	Bldg 26	Code 270 from B26 to B35 move notifications, inventory & packing supplies		100%	5 days	9/29/2025	10/3/2025	28SS	34						
34	Bldg 26	Code 270 actual moves from B26 to B35		0%	3 days	12/9/2025	12/11/2025	33,31	39,54,56,42						
35	Bldg 26	Code 240 people moves from B26 to B8 (17 people)		100%	8 days	9/22/2025	10/1/2025								
36	Bldg 26	Code 240 from B26 to B8 move notifications, inventory & packing supplies		100%	5 days	9/22/2025	9/26/2025		37						
37	Bldg 26	Code 240 actual moves from B26 to B8		100%	3 days	9/29/2025	10/1/2025	36	42						
38	Bldg 26	HQ Remote and NIST moves from B26 to B1 first floor (7 people)		0%	7 days	12/12/2025	1/5/2026								
39	Bldg 26	HQ Remote & NIST from B26 to B1 move notifications, inventory & packing supplies		0%	5 days	12/12/2025	12/18/2025	34	40						
40	Bldg 26	HQ Remote & NIST actual internal moves		0%	2 days	12/19/2025	1/5/2026	39	42						
41	Bldg 26	Building 26 Prep for Reuse		0%	32 days	1/6/2026	2/19/2026								
42	Bldg 26	B26 Final Clean out & Excess Manifest Process		0%	15 days	1/6/2026	1/26/2026	24,27,29,31,34,34SS+10 days,45S							
43	Bldg 26	B26 GSA Posting		0%	24 edays	1/26/2026	2/19/2026	42	46						
44	Bldg 26	B26 Facilities Assess & Repair		0%	15 days	1/20/2026	2/9/2026	42SS+10 days	46						

Page 1

Greenbelt Consolidation (CUI)										2026					
ID	Building	Task Name	Responsible	% Complete	Duration	Start	Finish	Predecessors	Successors	Q3	Q4	Q1	Q2	Q3	Q4
45	Bldg 26	B26 Furniture Adjustment		0%	10 days	1/20/2026	2/2/2026	42SS+10 days	46						
46	Bldg 26	Building 26 Available for Future Use		0%	0 days	2/19/2026	2/19/2026	45,44,43							
47	Bldg 18	Building 18		23%	133 days	8/11/2025	3/6/2026								
48	Bldg 18	Develop B18 Plan		100%	25 days	8/11/2025	9/12/2025		53,50						
49	Bldg 18	Code 224 QA Team moves from B18 to B4 (4 people)		100%	9 days	9/15/2025	9/25/2025								
50	Bldg 18	Code 224 from B18 to B4 move notifications, inventory & packing		100%	5 days	9/15/2025	9/19/2025	48	51						
51	Bldg 18	Code 224 actual move B18 to B4		100%	4 days	9/22/2025	9/25/2025	50	69						
52	Bldg 18	Code 200 people moves from B18 to B32 (40 people)		57%	64 days	9/15/2025	12/18/2025								
53	Bldg 18	Procurement of rigging team		100%	8 days	9/15/2025	9/24/2025	48	54						
54	Bldg 18	Code 224 equipment actual moves from B18 to B32		0%	5 days	12/12/2025	12/18/2025	55,53,34	69						
55	Bldg 18	Code 200 move notifications, inventory & packing		100%	5 days	9/29/2025	10/3/2025	30SS	56,54						
56	Bldg 18	Code 200 actual move B18 to B32		0%	5 days	12/12/2025	12/18/2025	55,34	58,69						
57	Bldg 18	Code 170 people moves from B18 to B22 (40 people)		0%	9 days	12/19/2025	1/14/2026								
58	Bldg 18	B22 internal from B18 to B22 move notifications, inventory & packing		0%	5 days	12/19/2025	1/8/2026	56	59,60SS						
59	Bldg 18	B22 internal actual move		0%	3 days	1/9/2026	1/13/2026	58	69						
60	Bldg 18	Code 170 move from B18 to B22 notifications, inventory & packing		0%	5 days	12/19/2025	1/8/2026	58SS	61,63SS						
61	Bldg 18	Code 170 actual move from B18 to B22		0%	4 days	1/9/2026	1/14/2026	60	69						
62	Bldg 18	Code 170 people moves from B18 to B36 (4 people)		0%	8 days	12/19/2025	1/13/2026								
63	Bldg 18	Code 170 from B18 to B36 move notifications, inventory & packing		0%	5 days	12/19/2025	1/8/2026	60SS	64,66						
64	Bldg 18	Code 170 actual move from B18 to B36		0%	3 days	1/9/2026	1/13/2026	63	69						
65	Bldg 18	HQ Remote moves from B18 to B1 first floor (25 people)		0%	8 days	1/9/2026	1/20/2026								
66	Bldg 18	HQ Remote from B18 to B1 move notifications, inventory & packing		0%	5 days	1/9/2026	1/15/2026	63	67						
67	Bldg 18	HQ Remote actual move from B18 to B1 first floor		0%	3 days	1/16/2026	1/20/2026	66	69						
68	Bldg 18	Building 18 Prep for Reuse		0%	32 days	1/21/2026	3/6/2026								
69	Bldg 18	B18 Final Clean out & Excess Manifest Process		0%	15 days	1/21/2026	2/10/2026	67,51,54,56,59,61	71SS+10 days,72						
70	Bldg 18	B18 GSA Posting		0%	24 edays	2/10/2026	3/6/2026	69	73						
71	Bldg 18	B18 Facilities Assess & Repair		0%	15 days	2/4/2026	2/25/2026	69SS+10 days	73						
72	Bldg 18	B18 Furniture Adjustment		0%	10 days	2/4/2026	2/18/2026	69SS+10 days	73						
73	Bldg 18	Building 18 Available for Future Use		0%	0 days	3/6/2026	3/6/2026	71,72,70							
74	Bldg 19	Building 19		56%	94 days	8/11/2025	1/9/2026								
75	Bldg 19	Develop B19 Plan		100%	40 days	8/11/2025	10/3/2025								
76	Bldg 19	Code 567 people moves to B23 (15 people)		100%	19 days	9/30/2025	10/27/2025								
77	Bldg 19	Code 563 and 565 to B23 move notifications, inventory & packing		100%	4 days	9/30/2025	10/3/2025		79						
78	Bldg 19	Updated notice of moves		100%	3 days	10/14/2025	10/16/2025	1	79						
79	Bldg 19	Code 563 & 565 actual moves from B19 to B23		100%	4 days	10/22/2025	10/27/2025	77,78	92						
80	Bldg 19	HQ Remote moves to B1 first floor (2 people)		0%	5 days	11/21/2025	12/2/2025								
81	Bldg 19	HQ Remote to B1 move notifications, inventory & packing		0%	2 days	11/21/2025	11/24/2025	2,3	82						
82	Bldg 19	HQ Remote actual moves from B19 to B1 1st floor (end of furlough)		0%	3 days	11/25/2025	12/2/2025	81	92						
83	Bldg 19	Code 567 Lab moves to B23 (33 people)		100%	16 days	10/14/2025	11/4/2025								
84	Bldg 19	Code 567 lab to B23 move notification, inventory & packing		100%	2 days	10/14/2025	10/15/2025	1	85,86						
85	Bldg 19	Code 567 lab to B23 excess Identification		100%	10 days	10/22/2025	11/4/2025	84	92,86SS						
86	Bldg 19	Code 567 lab move to B23		100%	5 days	10/22/2025	10/28/2025	84,85SS	92						
87	Bldg 19	Code 551 (LISA) Lab moves to B29 Room 160 & B23 Room C426		100%	19 days	10/14/2025	11/7/2025								
88	Bldg 19	Code 551 lab to B29 move notification, inventory & packing supplies		100%	2 days	10/14/2025	10/15/2025	1	89						
89	Bldg 19	Code 551 lab packing (label destination needed)		100%	5 days	10/20/2025	10/24/2025	88	91,90						
90	Bldg 19	Code 551 lab excess Identification		100%	10 days	10/27/2025	11/7/2025	89	92						
91	Bldg 19	Code 551 lab move to B29 Room 160		100%	10 days	10/27/2025	11/7/2025	89	92						
92	Bldg 19	Building 19 Vacated		0%	0 days	12/2/2025	12/2/2025	82,79,85,90,91,92							

Greenbelt Consolidation (CUI)

ID	Building	Task Name	Responsible	% Complete	Duration	Start	Finish	Predecessors	Successors		2026					
											Q3	Q4	Q1	Q2	Q3	Q4
93	Bldg 19	Abandonment Process		15%	45 days	10/21/2025	1/9/2026									
94	Bldg 19	B19 Excess Manifest Process		100%	14 days	10/21/2025	11/7/2025		95SS+5 days							
95	Bldg 19	B19 GSA Posting		0%	24 edays	11/20/2025	12/14/2025	94SS+5 days,3	96							
96	Bldg 19	B19 Infrastructure & Parts Retrieval		0%	10 days	12/15/2025	1/9/2026	95	97							
97	Bldg 19	Building 19 Abandonment Complete		0%	0 days	1/9/2026	1/9/2026	96								
98	Bldg 20	Building 20		59%	138 days	8/11/2025	3/13/2026									
99	Bldg 20	Develop B20 Plan		100%	50 days	8/11/2025	10/20/2025									
100	Bldg 20	Code 563 and 565 people moves to B23 (22 people)		100%	11 days	10/14/2025	10/28/2025									
101	Bldg 20	Code 563 and 565 to B23 move notifications, inventory & packing		100%	5 days	10/14/2025	10/20/2025	1	102FS+1 day							
102	Bldg 20	Code 563 & 565 actual moves from B20 to B23		100%	5 days	10/22/2025	10/28/2025	101FS+1 day	130							
103	Bldg 20	Code 563 and 565 (13) Labs moves from B20 to B23 (minimal rqmts E422 & C242)		100%	19 days	10/14/2025	11/7/2025									
104	Bldg 20	Code 563 & 565 lab from B20 to B23 move notification, inventory & packing		100%	5 days	10/14/2025	10/20/2025	1	105							
105	Bldg 20	Code 563 & 565 lab from B20 to B23 packing		100%	4 days	10/21/2025	10/24/2025	104	107,106							
106	Bldg 20	Code 563 & 565 lab excess Identification		100%	10 days	10/27/2025	11/7/2025	105	130							
107	Bldg 20	Code 563 & 565 lab move to B23		100%	10 days	10/27/2025	11/7/2025	105	130							
108	Bldg 20	Code 563 and 565 (2) Labs moves from B20 to B23 (need new floor E310)		80%	38 days	10/14/2025	12/10/2025									
109	Bldg 20	Confirm abatement not needed		100%	2 days	10/14/2025	10/15/2025	1	110SS							
110	Bldg 20	Modify Task requirements		100%	4 days	10/14/2025	10/17/2025	109SS	111							
111	Bldg 20	New floor Procurement (using existing floor tile from in house locations)		100%	5 days	10/20/2025	10/24/2025	110	112							
112	Bldg 20	Install new floor & furniture in E310 B23		100%	10 days	10/31/2025	11/14/2025	111	114							
113	Bldg 20	Code 563 & 565 lab from B20 to B23 move notification, inventory & packing supplies		100%	5 days	10/14/2025	10/20/2025	1	114							
114	Bldg 20	Code 563 & 565 lab from B20 to B23 packing		100%	5 days	11/17/2025	11/21/2025	113,112	116,115							
115	Bldg 20	Code 563 & 565 lab from B20 to B23 excess		100%	10 days	11/24/2025	12/9/2025	114	130							
116	Bldg 20	Code 563 & 565 lab move to B23		0%	5 days	11/24/2025	12/3/2025	114	130,117							
117	Bldg 20	Code 565 & 565 Lab set up to B23 without construction		0%	5 days	12/4/2025	12/10/2025	116								
118	Bldg 20	Code 563 and 565 (1) Lab moves from B20 to B23 (HV partial discharge lab N111)		52%	79 days	10/14/2025	2/20/2026									
119	Bldg 20	Code 563 & 565 lab from B20 to B23 move notification, inventory & packing supplies		100%	5 days	10/14/2025	10/20/2025	1	122,120							
120	Bldg 20	TRAX Vendor Engagement		100%	14 days	10/22/2025	11/11/2025	119	121							
121	Bldg 20	Code 563 & 565 Faraday cage relocation (disassembly)		0%	17 days	11/21/2025	12/18/2025	120	140							
122	Bldg 20	Code 563 & 565 lab excess		100%	5 days	10/21/2025	10/27/2025	119	123							
123	Bldg 20	Code 563 & 565 lab move to B23 (HOLD for N111)		0%	5 days	2/13/2026	2/20/2026	122,141	130,143,134							
124	Bldg 20	Code 600 Balloon Integration Facility B20 085A		67%	27 days	10/15/2025	11/21/2025									
125	Bldg 20	Approve/Disapprove Capability		100%	1 day	10/15/2025	10/15/2025	1FS+1 day	126							
126	Bldg 20	Identify Location to Move		100%	2 days	10/16/2025	10/17/2025	125	127SS							
127	Bldg 20	Code 600 Ballon Intgr. Facility Move notification, inventory & packing supplies		100%	2 days	10/16/2025	10/17/2025	126SS	128							
128	Bldg 20	Code 600 Ballon Intgr. Facility Packing		100%	5 days	10/20/2025	10/24/2025	127	129FS+14 days							
129	Bldg 20	Code 600 Ballon Intgr. Facility move (shipping)		0%	5 days	11/17/2025	11/21/2025	128FS+14 days	130							
130	Bldg 20	Building 20 Vacated		0%	0 days	2/20/2026	2/20/2026	102,106,115,12,134								
131	Bldg 20	Abandonment Process		14%	89 days	10/21/2025	3/13/2026									
132	Bldg 20	B20 Excess Manifest Process		100%	14 days	10/21/2025	11/7/2025		133SS+5 days							
133	Bldg 20	B20 GSA Posting (furlough end dependant)		0%	24 edays	11/20/2025	12/14/2025	132SS+5 days,3	134							

Greenbelt Consolidation (CUI)										2026						
ID	Building	Task Name	Responsible	% Complete	Duration	Start	Finish	Predecessors	Successors	Q3	Q4	Q1	Q2	Q3	Q4	
134	Bldg 20	B20 Additional Excess Process		0%	5 days	2/23/2026	2/27/2026	123,133,130	135							
135	Bldg 20	B20 Infrastructure & Parts Retrieval		0%	10 days	3/2/2026	3/13/2026	134	136							
136	Bldg 20	Building 20 Abandonment Complete		0%	0 days	3/13/2026	3/13/2026	135								3/13
137	Bldg 23	Building 23 (not part of consolidation)		14%	84 days	10/20/2025	3/5/2026									
138	Bldg 23	B23 N111 lab in house design		25%	65 days	10/20/2025	2/5/2026	1FS+4 days	139SS+30 days							
139	Bldg 23	B23 N111 lab construction (pre Faraday cage)		0%	10 days	12/5/2025	12/18/2025	138SS+30 days	140							
140	Bldg 23	Faraday cage rough-in		0%	3 days	12/19/2025	1/6/2026	121,139	141							
141	Bldg 23	Faraday cage assembly, certification & test		0%	27 days	1/7/2026	2/12/2026	140	142,123							
142	Bldg 23	B23 N111 lab construction (post Faraday cage, rigging & equip. move)		0%	9 days	2/13/2026	2/26/2026	141	143							
143	Bldg 23	Code 565 & 565 Lab set up to B23		0%	5 days	2/27/2026	3/5/2026	123,142								
144	Bldg 97	Building 97		0%	17 days	12/5/2025	1/12/2026									
145	Bldg 97	Fitness Facility Closure		0%	17 days	12/5/2025	1/12/2026									
146	Bldg 97	Fitness Center notifications (furlough dependant)		0%	10 days	12/5/2025	12/18/2025	3	147							
147	Bldg 97	Fitness Center Closure		0%	1 day	12/19/2025	12/19/2025	146	148							
148	Bldg 97	Fitness Center Excess process		0%	24 edays	12/19/2025	1/12/2026	147								
149	Bldg 97	Health Unit		0%	17 days	12/5/2025	1/12/2026									
150	Bldg 97	Health Unit notifications (furlough dependant)		0%	10 days	12/5/2025	12/18/2025	3	151							
151	Bldg 97	Temporary Health Unit relocation to B3		0%	1 day	12/19/2025	12/19/2025	150	152							
152	Bldg 97	Temporary Health Unit Excess process		0%	24 edays	12/19/2025	1/12/2026	151								
153	Bldg 1	Building 1		44%	141 days	8/11/2025	3/18/2026									
154	Bldg 1	Building 1		44%	141 days	8/11/2025	3/18/2026									
155	Bldg 1	Institutional Repairs - North Roof Construction		100%	51 days	8/11/2025	10/21/2025		183							
156	Bldg 1	Laurel Warehouse Furniture Installation		100%	48 days	8/11/2025	10/16/2025		157SS+26 days							
157	Bldg 1	Revise B1 Plan (HQ remote employees)		100%	24 days	9/16/2025	10/20/2025	156SS+26 days	171							
158	Bldg 1	Furniture moves from B12 to B1		0%	12 days	1/13/2026	1/29/2026	393	182							
159	Bldg 1	Move Code 500 Flatsat (FSSE) to B3/B14		10%	84 days	10/31/2025	3/18/2026									
160	Bldg 1	Code 580 lab move notification, inventory & packing supplies		0%	5 days	11/21/2025	12/2/2025	3	163							
161	Bldg 1	Initial Excess Process B3/B14		100%	10 days	10/31/2025	11/14/2025		162SS							
162	Bldg 1	Remove OSAM Equipment B3/B14		10%	15 days	10/31/2025	11/21/2025	161SS	165							
163	Bldg 1	Document & pack Flatsat (Code 560)		0%	20 days	12/3/2025	1/13/2026	160	165,164							
164	Bldg 1	Code 580 Excess space		0%	20 days	1/14/2026	2/10/2026	163	183							
165	Bldg 1	Code 580 move to B3/B14		0%	10 days	1/14/2026	1/27/2026	162,163	166,183							
166	Bldg 1	Code 580 lab set up		0%	35 days	1/28/2026	3/18/2026	165								
167	Bldg 1	Code 450 moves from B1 to B36 (39 people)		0%	11 days	1/13/2026	1/27/2026									
168	Bldg 1	Code 450 from B1 to B36 move notifications, inventory & packing		0%	5 days	1/13/2026	1/19/2026	393	169							
169	Bldg 1	Code 450 actual moves from B1 to B36		0%	6 days	1/20/2026	1/27/2026	168								
170	Bldg 1	HQ Remote (20 people) moves from B28 to B1 first floor		0%	10 days	11/21/2025	12/9/2025									
171	Bldg 1	HQ Remote From B28 to B1 move notifications, inventory & packing		0%	5 days	11/21/2025	12/2/2025	157,3	172,174							
172	Bldg 1	HQ Remote actual moves from B28 to B1		0%	5 days	12/3/2025	12/9/2025	171	183							
173	Bldg 1	HQ Remote (6 people) moves from B14 to B1 first floor		0%	9 days	12/3/2025	12/15/2025									
174	Bldg 1	HQ Remote from B14 to B1 move notifications, inventory & packing		0%	5 days	12/3/2025	12/9/2025	171	175,177							
175	Bldg 1	HQ Remote actual moves from B14 to B1		0%	4 days	12/10/2025	12/15/2025	174	183							
176	Bldg 1	HQ Remote (1 person) moves from B33 to B1 first floor		0%	9 days	12/10/2025	1/5/2026									
177	Bldg 1	HQ Remote from B33 to B1 move notifications, inventory & packing		0%	5 days	12/10/2025	12/16/2025	174	178,180							
178	Bldg 1	HQ Remote actual moves from B14 to B1		0%	4 days	12/17/2025	1/5/2026	177	183							
179	Bldg 1	HQ SMD (21 people) moves from B23 to B1 first floor		0%	10 days	12/17/2025	1/13/2026									
180	Bldg 1	HQ SMD from B23 to B1 move notifications, inventory & packing		0%	5 days	12/17/2025	1/6/2026	177	181							
181	Bldg 1	HQ SMD actual moves from B23 to B1		0%	5 days	1/7/2026	1/13/2026	180	183							

Greenbelt Consolidation (CUI)															
ID	Building	Task Name	Responsible	% Complete	Duration	Start	Finish	Predecessors	Successors	Q3 Q4 2026 Q1 Q2 Q3 Q4					
182	Bldg 1	Final moves to Building 1		0%	5 days	1/29/2026	2/5/2026	158	183						
183	Bldg 1	Building 1 Consolidation Complete		0%	0 days	2/10/2026	2/10/2026	155,164,165,17		2/10					
184	Bldg 4	Building 4		5%	120 days	9/29/2025	4/6/2026								
185	Bldg 4	Develop B4 Plan		100%	26 days	9/29/2025	11/4/2025		187,219,228						
186	Bldg 4	T2D2 Capability		1%	94 days	11/5/2025	4/6/2026								
187	Bldg 4	Code 545 T2D2 Finalize requirements		0%	12 days	11/5/2025	11/21/2025	185	191,199,189,197						
188	Bldg 4	Code 545 Geodesy (VS) Lab moves to B7 N100 (all crif)		0%	82 days	11/24/2025	4/6/2026								
189	Bldg 4	Install Electrical Panels & LN2 lines		0%	20 days	11/24/2025	1/7/2026	187	191						
190	Bldg 4	Delayed Code 545 Start Due to in use for Mission Critical work		0%	1 day	2/6/2026	2/6/2026		191						
191	Bldg 4	Code 545 lab to B7 move notification, inventory & packing supplies		0%	5 days	2/9/2026	2/13/2026	187,190,189	192						
192	Bldg 4	Code 545 lab to B7 packing		0%	10 days	2/17/2026	3/2/2026	191	194,193						
193	Bldg 4	Code 545 lab to B7 excess		0%	5 days	3/3/2026	3/9/2026	192	234						
194	Bldg 4	Code 545 lab move to B7		0%	5 days	3/3/2026	3/9/2026	192	234,195						
195	Bldg 4	Code 545 lab set up to B7		0%	20 days	3/10/2026	4/6/2026	194							
196	Bldg 4	Other T2D2 Chambers (Dynavac,MDC,Lesker,Yamato) (old schedule)		0%	75 days	11/24/2025	3/26/2026								
197	Bldg 4	Install Electrical Panels & LN2 lines		0%	20 days	11/24/2025	1/7/2026	187	199						
198	Bldg 4	Delayed T2D2 Chamber Start Due to in use for Mission Critical work		0%	1 day	1/28/2026	1/28/2026		199						
199	Bldg 4	Code 545 T2D2 Chamber lab to B7 move notification, inventory & packing supplies		0%	5 days	1/29/2026	2/4/2026	198,187,197	200						
200	Bldg 4	Code 545 T2D2 Chamber lab to B7 packing		0%	10 days	2/5/2026	2/19/2026	199	202,201						
201	Bldg 4	Code 545 T2D2 Chamber lab to B7 excess		0%	5 days	2/20/2026	2/26/2026	200	234						
202	Bldg 4	Code 545 T2D2 Chamber lab move to B7		0%	5 days	2/20/2026	2/26/2026	200	234,203						
203	Bldg 4	Code 545 T2D2 Chamber lab set up to B7		0%	20 days	2/27/2026	3/26/2026	202							
204	Bldg 4	T2D2 Facility Relocation into CRIF lab (B7N100)		2%	88 days	11/7/2025	3/31/2026								
205	Bldg 4	Code 224 In house Design		20%	15 days	11/7/2025	12/3/2025		206SS+1 day						
206	Bldg 4	Electrical Design Coordination		0%	15 days	11/11/2025	12/4/2025	205SS+1 day	207,208SS						
207	Bldg 4	Electrical Field Execution		0%	30 days	12/5/2025	1/29/2026	206	216,210						
208	Bldg 4	LN2/GN2 Utility Installation (by others)		0%	60 edays	11/11/2025	1/10/2026	206SS							
209	Bldg 4	Move prep & Rigging Plan (M2)		0%	10 days	11/7/2025	11/21/2025		211SS+5 days						
210	Bldg 4	Move prep & Rigging Plan (M1)		0%	10 days	1/30/2026	2/12/2026	207	213						
211	Bldg 4	M2 Move & Installation (Tenney Env 1 & Vac)		0%	14 days	11/17/2025	12/9/2025	209SS+5 days	212						
212	Bldg 4	Validation & Commissioning (M2)		0%	7 days	12/10/2025	12/18/2025	211	215						
213	Bldg 4	M1 Move & Installation (Dynavac/MDC/Lesker/Yamato)		0%	10 days	2/13/2026	2/27/2026	210	214						
214	Bldg 4	Validation & Commissioning (M1)		0%	7 days	3/2/2026	3/10/2026	213	215						
215	Bldg 4	Divest Legacy Equipment		0%	5 days	3/11/2026	3/17/2026	214,212	216						
216	Bldg 4	Project Closeout & as-built		0%	10 days	3/18/2026	3/31/2026	215,207							
217	Bldg 4	Thermal Coating & Thin Film Lab		0%	82 days	11/5/2025	3/19/2026								
218	Bldg 4	Code 546 TCTF Lab moves to B5		0%	82 days	11/5/2025	3/19/2026								
219	Bldg 4	Code 546 TCTF lab Finalize requirements		0%	12 days	11/5/2025	11/21/2025	185	220						
220	Bldg 4	Vendor Procurement (TBC)		0%	30 days	11/24/2025	1/21/2026	219	221						
221	Bldg 4	Code 546 TCTF lab to B5 move notification, inventory & packing supplies		0%	5 days	1/22/2026	1/28/2026	220	222						
222	Bldg 4	Code 546 TCTF lab to B5 packing		0%	10 days	1/29/2026	2/11/2026	221	224,223						
223	Bldg 4	Code 546 TCTF lab to B5 excess		0%	5 days	2/12/2026	2/19/2026	222	225						
224	Bldg 4	Code 546 TCTF lab move to B5		0%	5 days	2/12/2026	2/19/2026	222	234						
225	Bldg 4	Code 546 TCTF lab set up to B5		0%	20 days	2/20/2026	3/19/2026	223							

Greenbelt Consolidation (CUI)										2026					
ID	Building	Task Name	Responsible	% Complete	Duration	Start	Finish	Predecessors	Successors	Q3	Q4	Q1	Q2	Q3	Q4
226	Bldg 4	Molecular Kinetics Facility (Mole Kit)		0%	52 days	11/5/2025	2/4/2026								
227	Bldg 4	Code 541 (Mole Kit) Lab moves to B5		0%	52 days	11/5/2025	2/4/2026								
228	Bldg 4	Code 546 Mole Kit lab Finalize requirements		0%	12 days	11/5/2025	11/21/2025	185	229						
229	Bldg 4	Code 546 Mole Kit lab to B5 move notification, inventory & packing supplies		0%	5 days	11/24/2025	12/3/2025	228	230						
230	Bldg 4	Code 546 Mole Kit lab to B5 packing		0%	10 days	12/4/2025	12/17/2025	229	232,231						
231	Bldg 4	Code 546 Mole Kit lab to B5 excess		0%	5 days	12/18/2025	1/7/2026	230	233						
232	Bldg 4	Code 546 Mole Kit lab move to B5		0%	5 days	12/18/2025	1/7/2026	230	234						
233	Bldg 4	Code 546 Mole Kit lab set up to B5		0%	20 days	1/8/2026	2/4/2026	231							
234	Bldg 4	Building 4 Consolidation Complete		0%	0 days	3/9/2026	3/9/2026	193,194,224,20:							
235	Bldg 21	Building 21		2%	104 days	9/29/2025	3/15/2026								
236	Bldg 21	Develop B21 Plan		25%	24 days	9/29/2025	11/24/2025	2FF+7 days	239,242,245,282						
237	Bldg 21	B33 and B34 Lab Internal Moves		0%	20 days	11/25/2025	1/8/2026	236	287,298,295						
238	Bldg 21	Code 670 people moves to B28 (40 people)		0%	11 days	11/25/2025	12/12/2025								
239	Bldg 21	Code 670 to B28 move notifications, inventory & packing		0%	5 days	11/25/2025	12/4/2025	236	240,242						
240	Bldg 21	Code 670 actual moves from B21 to B28		0%	6 days	12/5/2025	12/12/2025	239	251,298						
241	Bldg 21	Code 670 people moves to B33 (150 People)		0%	18 days	12/5/2025	1/13/2026								
242	Bldg 21	Code 670 to B33 move notifications, inventory & packing		0%	5 days	12/5/2025	12/11/2025	236,239	243,245						
243	Bldg 21	Code 670 actual moves from B21 to B33		0%	13 days	12/12/2025	1/13/2026	242	251,298						
244	Bldg 21	Code 670 people moves to B34 (50 People)		0%	11 days	12/12/2025	1/9/2026								
245	Bldg 21	Code 670 to B34 move notifications, inventory & packing		0%	5 days	12/12/2025	12/18/2025	236,242	246,248						
246	Bldg 21	Code 670 actual moves from B21 to B33		0%	6 days	12/19/2025	1/9/2026	245	251,298						
247	Bldg 21	Code 670 people moves to B32 (25 People)		0%	10 days	12/19/2025	1/15/2026								
248	Bldg 21	Code 670 to B32 move notifications, inventory & packing		0%	5 days	12/19/2025	1/8/2026	245	249						
249	Bldg 21	Code 670 actual moves from B21 to B32		0%	5 days	1/9/2026	1/15/2026	248	251,298						
250	Bldg 21	HQ Remote moves to B1 first floor (5 people)		0%	9 days	1/16/2026	1/28/2026								
251	Bldg 21	HQ Remote to B1 move notifications, inventory & packing		0%	5 days	1/16/2026	1/22/2026	240,243,246,249	252						
252	Bldg 21	HQ Remote actual moves from B21 to B1 1st floor (10 people per day)		0%	4 days	1/23/2026	1/28/2026	251	298						
253	Bldg 21	HELIO server moves		3%	66 days	10/22/2025	2/10/2026								
254	Bldg 21	Helio server Assess requirements		16%	21 days	10/22/2025	11/20/2025		256,266,261						
255	Bldg 21	SDAC/SPDF servers C223 to B32 C101		0%	35 days	11/21/2025	1/27/2026								
256	Bldg 21	SDAC Servers C223 to B32 move notifications, inventory & packing supplies		0%	5 days	11/21/2025	12/2/2025	254,3	257						
257	Bldg 21	SDAC Server C223 to B32 packing		0%	10 days	12/3/2025	12/16/2025	256	258						
258	Bldg 21	SDAC Server moves to B32 C101		0%	10 days	12/17/2025	1/13/2026	257	259,298						
259	Bldg 21	SDAC Server moves set up to B32 C101		0%	10 days	1/14/2026	1/27/2026	258							
260	Bldg 21	SOHO Operations Facility (supports ARTEMIS Jan.)		0%	18 days	11/21/2025	1/6/2026								
261	Bldg 21	SOHO Ops. 006/008 to B32 move notifications, inventory & packing supplies		0%	5 days	11/21/2025	12/2/2025	254,3	262						
262	Bldg 21	SOHO Ops. 006/008 to B32 packing		0%	5 days	12/3/2025	12/9/2025	261	263						
263	Bldg 21	SOHO Ops. 006/008 moves to B32		0%	5 days	12/10/2025	12/16/2025	262	264,298						
264	Bldg 21	SOHO Ops. 006/008 moves set up to B32		0%	5 days	12/17/2025	1/6/2026	263							
265	Bldg 21	CCMC/Infrastructure servers C215 to B28 E220C		0%	45 days	11/21/2025	2/10/2026								
266	Bldg 21	Obtain & Install Electrical Panels in B28 E220C		0%	10 days	11/21/2025	12/9/2025	254,3	267						
267	Bldg 21	CCMC Servers C215 to B28 move notifications, inventory & packing supplies		0%	5 days	12/10/2025	12/16/2025	266	268						
268	Bldg 21	CCMC Server packing		0%	10 days	12/17/2025	1/13/2026	267	269						
269	Bldg 21	CCMC Server moves to B28 E220C		0%	10 days	1/14/2026	1/27/2026	268	270,298						

Greenbelt Consolidation (CUI)

ID	Building	Task Name	Responsible	% Complete	Duration	Start	Finish	Predecessors	Successors	2026					
										Q3	Q4	Q1	Q2	Q3	Q4
270	Bldg 21	CCMC Server moves set up to B28 E220C		0%	10 days	1/28/2026	2/10/2026	269							
271	Bldg 21	Moon to Mars Forecasting Office		0%	37 days	11/21/2025	1/29/2026								
272	Bldg 21	Clear out B34 W305		0%	5 days	11/21/2025	12/2/2025	3	276						
273	Bldg 21	M2M Office to B34 move notification, inventory & packing supplies		0%	5 days	11/25/2025	12/4/2025	282FF	274,275						
274	Bldg 21	M2M packing to B34		0%	10 days	12/5/2025	12/18/2025	273	276						
275	Bldg 21	M2M Office excess to B34		0%	10 days	12/5/2025	12/18/2025	273	298						
276	Bldg 21	M2M Office move to B34		0%	10 days	12/19/2025	1/15/2026	274,272	277,298						
277	Bldg 21	M2M Office set up to B34		0%	10 days	1/16/2026	1/29/2026	276							
278	Bldg 21	Library & Cafeteria		0%	20 days	11/21/2025	1/6/2026								
279	Bldg 21	Develop Plan for Library		0%	20 days	11/21/2025	1/6/2026	3	298						
280	Bldg 21	Develop Plan for Cafeteria		0%	20 days	11/21/2025	1/6/2026	3	298						
281	Bldg 21	Code 670 Lab Moves to B33		0%	40 days	11/25/2025	2/5/2026								
282	Bldg 21	Code 670 lab B33 Finalize Requirements		0%	5 days	11/25/2025	12/4/2025	236	284FF,283,273FF						
283	Bldg 21	Code 670 Clear out B33 & Prepare Destination Labs		0%	10 days	12/5/2025	12/18/2025	282	286						
284	Bldg 21	Code 670 lab to B33 move notification, inventory & packing supplies		0%	5 days	11/25/2025	12/4/2025	282FF	285,286						
285	Bldg 21	Code 670 lab packing to B33		0%	10 days	12/5/2025	12/18/2025	284	287						
286	Bldg 21	Code 670 lab excess to B33		0%	10 days	12/19/2025	1/15/2026	284,283							
287	Bldg 21	Code 670 lab move to B33		0%	10 days	1/9/2026	1/22/2026	285,237	288,298						
288	Bldg 21	Code 670 lab Lab set up to B33		0%	10 days	1/23/2026	2/5/2026	287							
289	Bldg 21	Code 670 Lab Moves to B34		0%	40 days	11/25/2025	2/5/2026								
290	Bldg 21	Code 670 lab B34 Finalize Requirements		0%	5 days	11/25/2025	12/4/2025	236	292FF,291						
291	Bldg 21	Code 670 Clear out B34 & Prepare Destination Labs		0%	10 days	12/5/2025	12/18/2025	290	294						
292	Bldg 21	Code 670 lab to B34 move notification, inventory & packing supplies		0%	5 days	11/25/2025	12/4/2025	290FF	293,294						
293	Bldg 21	Code 670 lab packing for B34		0%	10 days	12/5/2025	12/18/2025	292	295						
294	Bldg 21	Code 670 lab excess for B34		0%	10 days	12/19/2025	1/15/2026	291,292							
295	Bldg 21	Code 670 lab move to B34		0%	10 days	1/9/2026	1/22/2026	293,237	296,298						
296	Bldg 21	Code 670 lab Lab set up to B34		0%	10 days	1/23/2026	2/5/2026	295							
297	Bldg 21	Building 21 Prep for Reuse		0%	31 days	1/29/2026	3/15/2026								
298	Bldg 21	B21 Final Clean out & Excess Manifest Process		0%	15 days	1/29/2026	2/19/2026	240,243,246,25	300SS+10 days,3						
299	Bldg 21	B21 GSA Posting		0%	24 edays	2/19/2026	3/15/2026	298	302						
300	Bldg 21	B21 Facilities Assess & Repair		0%	15 days	2/12/2026	3/5/2026	298SS+10 days	302						
301	Bldg 21	B21 Furniture Adjustment		0%	10 days	2/12/2026	2/26/2026	298SS+10 days	302						
302	Bldg 21	Building 21 Available for Future Use		0%	0 days	3/15/2026	3/15/2026	300,301,299							
303	Bldg 11	Building 11		11%	109 days	9/22/2025	3/15/2026								
304	Bldg 11	Develop B11 Plan		35%	25 days	9/26/2025	12/2/2025	2FF+10 days	322,327,335						
305															
306	Bldg 11	B29 Cubicle Area Relocations		0%	10 days	11/14/2025	12/2/2025	305	342						
307	Bldg 11	Code 500 Mgmt moves to B29 room 360		100%	8 days	9/22/2025	10/1/2025								
308	Bldg 11	Code 500 Mgmt to B29 move notifications, inventory & packing		100%	5 days	9/22/2025	9/26/2025		309						
309	Bldg 11	Code 500 Mgmt actual moves from B11 to B29 Room 360		100%	3 days	9/29/2025	10/1/2025	308	311,342						
310	Bldg 11	Code 500 Balance people moves to B5/23/33/34 (163 people)		0%	18 days	12/10/2025	1/16/2026								
311	Bldg 11	Code 500 Bal. of People to B5 move notifications, inventory & packing		0%	5 days	12/10/2025	12/16/2025	309,2FS+10 days,3FS+10	312						
312	Bldg 11	Code 500 Bal. of People actual moves from B11 to B5/23/33/34		0%	13 days	12/17/2025	1/16/2026	311	314,342						
313	Bldg 11	HQ Remote moves to B1 (2 people)		0%	8 days	1/19/2026	1/28/2026								
314	Bldg 11	HQ Remote to B1 move notifications, inventory & packing		0%	5 days	1/19/2026	1/23/2026	312	315						
315	Bldg 11	HQ Remote actual moves from B11 to B1		0%	3 days	1/26/2026	1/28/2026	314	342						

Greenbelt Consolidation (CUI)															
ID	Building	Task Name	Responsible	% Complete	Duration	Start	Finish	Predecessors	Successors						
										Q3	Q4	2026 Q1	Q2	Q3	Q4
316	Bldg 11	Code 500 B11 Labs Code 591 Divest (Hi-bay)		14%	25 days	11/4/2025	12/12/2025								
317	Bldg 11	Code 500 B11 lab Code 591 move notification, inventory & packing supplies		100%	5 days	11/4/2025	11/11/2025		318,319						
318	Bldg 11	Code 500 B11 Lab Code 591 packing (ROMAN)		0%	10 days	11/12/2025	11/25/2025	317	320						
319	Bldg 11	Code 500 B11 lab Code 591 excess		0%	10 days	11/12/2025	11/25/2025	317	346						
320	Bldg 11	Code 500 B11 lab Code 591 move B7/10/29		0%	10 days	12/1/2025	12/12/2025	318	342						
321	Bldg 11	Code 500 B11 Labs Code 564 Divest		%	25 days	12/3/2025	1/20/2026								
322	Bldg 11	Code 500 B11 lab Code 564 move notification, inventory & packing supplies		0%	5 days	12/3/2025	12/9/2025	304	323,324,328,336						
323	Bldg 11	Code 500 B11 lab Code 564 packing		0%	10 days	12/10/2025	1/6/2026	322	325						
324	Bldg 11	Code 500 B11 lab Code 564 excess		0%	10 days	12/10/2025	1/6/2026	322	346						
325	Bldg 11	Code 500 B11 lab Code 564 move B23		0%	10 days	1/7/2026	1/20/2026	323	342						
326	Bldg 11	Code 500 B11 Labs Code 567 Consolidate GN&C		%	40 days	12/3/2025	2/10/2026								
327	Bldg 11	Code 567 Finalize B11 GN&C lab requirements		0%	5 days	12/3/2025	12/9/2025	304	328						
328	Bldg 11	Code 500 B11 lab Code 567 move notification, inventory & packing supplies		0%	5 days	12/10/2025	12/16/2025	322,327	329,330						
329	Bldg 11	Code 500 B11 lab Code 567 packing		0%	10 days	12/17/2025	1/13/2026	328	331						
330	Bldg 11	Code 500 B11 lab Code 567 excess		0%	10 days	12/17/2025	1/13/2026	328	346						
331	Bldg 11	Code 500 B11 lab Code 567 move B23 and B33		0%	10 days	1/14/2026	1/27/2026	329	333,342,332						
332	Bldg 11	Code 500 B11 CAPSTONE lab move to B23 & set up		0%	5 days	1/28/2026	2/3/2026	331							
333	Bldg 11	Code 500 B11 lab Lab Code 567 set up to B23 and B33		0%	10 days	1/28/2026	2/10/2026	331							
334	Bldg 11	Code 500 B11 Detector Characterization Lab (DCL)		0%	40 days	12/3/2025	2/10/2026								
335	Bldg 11	Code 550 Finalize B11 DCL lab requirements		0%	5 days	12/3/2025	12/9/2025	304	336						
336	Bldg 11	Code 500 B11 Detector Characterization lab move notification, inventory & packing supplies		0%	5 days	12/10/2025	12/16/2025	322,335	337,338						
337	Bldg 11	Code 500 B11 Detector Characterization lab packing		0%	10 days	12/17/2025	1/13/2026	336	339						
338	Bldg 11	Code 500 B11 Detector Characterization lab excess		0%	10 days	12/17/2025	1/13/2026	336	346						
339	Bldg 11	Code 500 Detector Characterization lab move B30 or B34		0%	10 days	1/14/2026	1/27/2026	337	340,342						
340	Bldg 11	Code 500 Detector Characterization Lab set up to B30 or B34		0%	10 days	1/28/2026	2/10/2026	339							
341	Bldg 11	Building 11 Prep for Reuse		0%	31 days	1/29/2026	3/15/2026								
342	Bldg 11	B11 Final Clean out & Excess Manifest Process		0%	15 days	1/29/2026	2/19/2026	306,309,312,315	344SS+10 days,34						
343	Bldg 11	B11 GSA Posting		0%	24 edays	2/19/2026	3/15/2026	342	346						
344	Bldg 11	B11 Facilities Assess & Repair		0%	15 days	2/12/2026	3/5/2026	342SS+10 days	346						
345	Bldg 11	B11 Furniture Adjustment		0%	10 days	2/12/2026	2/26/2026	342SS+10 days	346						
346	Bldg 11	Building 11 Available for Future Use		0%	0 days	3/15/2026	3/15/2026	324,330,319,344						3/15	
347	Bldg 30	Building 30		1%	87 days	11/6/2025	3/27/2026								
348	Bldg 30	Develop B30 Plan for Detector Development Lab (DDL)		6%	16 days	11/6/2025	12/3/2025								
349	Bldg 30	Review options (B34, B5, other) and identify preferred option		20%	5 days	11/6/2025	11/13/2025		350						
350	Bldg 30	Determine cost and schedule for preferred option		0%	10 days	11/14/2025	12/2/2025	349	351						
351	Bldg 30	Present to Senior Leadership for final disposition		0%	1 day	12/3/2025	12/3/2025	350	353						
352	Bldg 30	Implementaion of plan for B30 (pending Code 200 assessment)		0%	70 days	12/4/2025	3/26/2026								
353	Bldg 30	DDL Design		0%	30 days	12/4/2025	1/28/2026	351	354						
354	Bldg 30	DDL Construction		0%	30 days	1/29/2026	3/12/2026	353	355						
355	Bldg 30	DDL Move		0%	10 days	3/13/2026	3/26/2026	354	370						
356	Bldg 30	Code 541 Materials Branch people moves to B5 (~25 people)		0%	10 days	11/21/2025	12/9/2025								
357	Bldg 30	Code 541 Material Branch to B5 move notifications, inventory & packing		0%	5 days	11/21/2025	12/2/2025	3	358						
358	Bldg 30	Code 541 Material Branch actual moves from B30 to B5		0%	5 days	12/3/2025	12/9/2025	357	370						
359	Bldg 30	Code 541 Materials Branch labs moves to B5		0%	25 days	11/21/2025	1/13/2026								

Page 8

Greenbelt Consolidation (CUI)																	
ID	Building	Task Name	Responsible	% Complete	Duration	Start	Finish	Predecessors	Successors		Q3	Q4	2026	Q1	Q2	Q3	Q4
360	Bldg 30	Code 541 Material Branch lab B5 move notification, inventory & packing supplies		0%	5 days	11/21/2025	12/2/2025	3	361,362,363								
361	Bldg 30	Code 541 Material Branch lab to B5 packing		0%	10 days	12/3/2025	12/16/2025	360	364								
362	Bldg 30	Code 541 Material Branch labto B5 excess		0%	10 days	12/3/2025	12/16/2025	360	370								
363	Bldg 30	Clear out B5 space		0%	10 days	12/3/2025	12/16/2025	360	370								
364	Bldg 30	Code 541 Material Branch lab move to B5		0%	10 days	12/17/2025	1/13/2026	361									
365	Bldg 30	Code 541 Materials Branch labs moves to B22		0%	25 days	11/21/2025	1/13/2026										
366	Bldg 30	Code 541 Material Branch lab to B32 move notification, inventory & packing supplies		0%	5 days	11/21/2025	12/2/2025	3	367,368								
367	Bldg 30	Code 541 Material Branch lab to B32 packing		0%	10 days	12/3/2025	12/16/2025	366	369								
368	Bldg 30	Code 541 Material Branch lab to B32 excess		0%	10 days	12/3/2025	12/16/2025	366	370								
369	Bldg 30	Code 541 Material Branch lab move to B22		0%	10 days	12/17/2025	1/13/2026	367	370								
370	Bldg 30	Building 30 Space Available for Evaluation		0%	1 day	3/27/2026	3/27/2026	362,358,363,364									
371	Bldg 76	Building 76		0%	60 days	11/21/2025	3/4/2026										
372	Bldg 76	Develop B76 Plan		0%	5 days	11/21/2025	12/2/2025	3	382,374								
373	Bldg 76	Lab Equipment Moves to B33 or B34		0%	55 days	12/3/2025	3/4/2026										
374	Bldg 76	B76 Clean out (need a date to start)		0%	20 days	12/3/2025	1/13/2026	372,2,3	375								
375	Bldg 76	B76 lab equipment to B33 or B34 move notification, inventory & packing supplies		0%	5 days	1/14/2026	1/20/2026	374	376								
376	Bldg 76	B76 equipment lab to B33 or B34 packing		0%	10 days	1/21/2026	2/3/2026	375	378,377								
377	Bldg 76	B76 equipment lab to B33 or B34 excess		0%	10 days	2/4/2026	2/18/2026	376	380								
378	Bldg 76	B76 equipment lab move B33 or B34		0%	10 days	2/4/2026	2/18/2026	376	379,380,384								
379	Bldg 76	B76 equipment lab set up to B33 or B34		0%	10 days	2/19/2026	3/4/2026	378									
380	Bldg 76	Building 76 Vacated		0%	0 days	2/18/2026	2/18/2026	377,378,424									
381	Bldg 76	Abandonment Process		0%	55 days	12/3/2025	3/4/2026										
382	Bldg 76	B76 Excess Manifest Process		0%	11 days	12/3/2025	12/17/2025	372	383SS+5 days								
383	Bldg 76	B76 GSA Posting		0%	24 edays	12/5/2025	12/29/2025	382SS+5 days	384								
384	Bldg 76	B76 Infrastructure & Parts Retrieval		0%	10 days	2/19/2026	3/4/2026	383,378	385								
385	Bldg 76	Building 76 Abandonment Complete		0%	0 days	3/4/2026	3/4/2026	384									
386	L40	L40		6%	142 days	10/6/2025	5/13/2026										
387	L40	Develop Revised L40 Plan		100%	10 days	10/6/2025	10/20/2025		389,405								
388	L40	B36 internal relocations and floor plan adjustments		0%	10 days	11/21/2025	12/9/2025										
389	L40	B36 internal moves notifications, inventory & packing		0%	5 days	11/21/2025	12/2/2025	387,3	390								
390	L40	B36 actual moves		0%	5 days	12/3/2025	12/9/2025	389	392								
391	L40	Code 450 moves from B12 to B36 (91 people)		0%	14 days	12/10/2025	1/12/2026										
392	L40	Code 450 from B12 to B36 move notifications, inventory & packing		0%	5 days	12/10/2025	12/16/2025	390	393,395SS								
393	L40	Code 450 actual moves from B12 to B36		0%	9 days	12/17/2025	1/12/2026	392	416,397,419,158								
394	L40	LEO server moves to B32		0%	64 days	12/10/2025	3/24/2026										
395	L40	LEO servers cabling for B32		0%	10 days	12/10/2025	1/6/2026	392SS	396								
396	L40	LEO servers moves from L40 to B32		0%	5 days	3/18/2026	3/24/2026	395,406SS									
397	L40	Furniture / lab benches relocations in B12		0%	11 days	1/13/2026	1/27/2026	393	399								
398	L40	SWO personnel move from L40 to B12 (96 persons)		0%	15 days	1/28/2026	2/18/2026										
399	L40	SWO personnel from L40 to B12 move notifications, Inventory & packing		0%	5 days	1/28/2026	2/3/2026	397	400								
400	L40	SWO personnel actual moves from L40 to B12		0%	10 days	2/4/2026	2/18/2026	399	409,402								
401	L40	Furntiure Moves from L40 to B12		0%	14 days	2/19/2026	3/10/2026										
402	L40	Furniture move from L40 to B12 from SWO personnel		0%	9 days	2/19/2026	3/3/2026	400	403								
403	L40	Furniture set up to B12		0%	5 days	3/4/2026	3/10/2026	402	405								
404	L40	LEO personnel moves from L40 to B12 (195 persons)		0%	21 days	3/11/2026	4/8/2026										

Page 9

Greenbelt Consolidation (CUI)																
ID	Building	Task Name	Responsible	% Complete	Duration	Start	Finish	Predecessors	Successors	Q3	Q4	2026	Q1	Q2	Q3	Q4
405	L40	LEO personnel from L40 to B12 move notifications. Inventory & packing		0%	5 days	3/11/2026	3/17/2026	387,403,2,3	406							
406	L40	LEO personnel actual moves from L40 to B12		0%	16 days	3/18/2026	4/8/2026	405	409,408,396SS							
407	L40	L40 Clean out		0%	25 days	4/9/2026	5/13/2026									
408	L40	L40 Relocate remaining furniture from LEO personnel		0%	19 days	4/9/2026	5/5/2026	406	412							
409																
410																
411	L40	Remove all remaining equipment		0%	5 days	5/7/2026	5/13/2026	410	412							
412	L40	Building L40 Vacated		0%	0 days	5/13/2026	5/13/2026	411,408								
413	Bldg 6	Building 6		4%	88 days	10/22/2025	3/15/2026									
414	Bldg 6	B6 Roof Renovation - Construction		10%	45 edays	10/22/2025	12/6/2025									
415	Bldg 6	GEO personnel moves from B6 to B12 (55 people)		0%	12 days	1/13/2026	1/28/2026									
416	Bldg 6	GEO personnel B6 to B12 move notifications, inventory & packing		0%	5 days	1/13/2026	1/19/2026	393	417							
417	Bldg 6	GEO personnel actual moves from B6 to B12		0%	7 days	1/20/2026	1/28/2026	416	427							
418	Bldg 6	B6 internal moves and clean out		0%	12 days	1/13/2026	1/28/2026									
419	Bldg 6	B6 internal move from B6 to B12 notifications, inventory & packing		0%	5 days	1/13/2026	1/19/2026	393	420							
420	Bldg 6	B6 actual internal moves		0%	7 days	1/20/2026	1/28/2026	419	427							
421	Bldg 6	B6 Next Generation x-ray Optics lab		0%	25 days	11/21/2025	1/13/2026									
422	Bldg 6	B6 Next Generation x-ray Optics lab move notification, inventory & packing supplies		0%	5 days	11/21/2025	12/2/2025	3	423							
423	Bldg 6	B6 Next Generation x-ray Optics lab packing		0%	10 days	12/3/2025	12/16/2025	422	424,425							
424	Bldg 76	B6 Next Generation x-ray Optics lab excess		0%	10 days	12/17/2025	1/13/2026	423	380							
425	Bldg 76	B6 Next Generation x-ray Optics lab		0%	10 days	12/17/2025	1/13/2026	423	427							
426	Bldg 6	Building 6 Prep for Reuse		0%	31 days	1/29/2026	3/15/2026									
427	Bldg 6	B6 Final Clean out & Excess Manifest Process		0%	15 days	1/29/2026	2/19/2026	417,420,425	429SS+10 days,431							
428	Bldg 6	B6 GSA Posting		0%	24 edays	2/19/2026	3/15/2026	427	431							
429	Bldg 6	B6 Facilities Assess & Repair		0%	15 days	2/12/2026	3/5/2026	427SS+10 days	431							
430	Bldg 6	B6 Furniture Adjustment		0%	10 days	2/12/2026	2/26/2026	427SS+10 days	431							
431	Bldg 6	Building 6 Available for Future Use		0%	0 days	3/15/2026	3/15/2026	429,430,428								

<